
基坑支护灌注桩施工专项施工方案

摘 要

随着建筑管理体制改革的进行，工程项目管理越来越受到人们的重视。现代工程，其技术法规和社会主义市场经济规律的施工过程中非常复杂的生产活动，要求项目建设必须严格按照施工程序进行。而工程的质量、进度、成本控制成为重中之重。

本文以基坑支护和灌注桩施工为实例，结合实际情况，对项目的各分部工程做了详细的设计。运用进度控制理论，协调各种类型的工作，人力资源，广泛的社会关系，处理了各种复杂的问题，根据实际情况提出了保证进度的举措；也对质量和安全方面作出了规范，同时也在安全施工方面作出了应对，提出了安全事故的预案，使得施工建设开始后开始在各个方面得到保证。

关 键 词： 施工；排放；安全；质量

ABSTRACT

With the reform of building management system, people pay more and more attention to engineering project management. Modern engineering, its technical regulations and socialist market economy law in the construction process of very complex production activities, the project construction must be carried out in strict accordance with the construction procedures. The quality, progress and cost control of the project become the most important.

In this paper, taking foundation pit support and cast-in-place pile construction as examples, combined with the actual situation, the project of each part of the project is designed in detail. By using the theory of schedule control, this paper coordinates various types of work, human resources and extensive social relations, deals with all kinds of complex problems, and puts forward some measures to ensure the progress according to the actual situation. The quality and safety are also standardized, and the safety construction is also dealt with, and the plan of safety accident is put forward, so that the construction can be guaranteed in all aspects after the construction begins.

KEYWORDS:Construction; discharge; safety; quality

目录

1 编制依据.....	1
1.1 图纸文件	1
1.2 相关技术规范	1
1.3 国家、地方有关法规	1
1.4 管理体系文件.....	1
2 工程概况.....	3
2.1 工程概况	3
2.2 工程地质条件	3
2.2.1 地形地貌.....	3
2.2.2 岩土分层及其工程地质特征.....	3
2.2.3 地下水简况.....	4
2.2.4 不良地质作用、地质灾害.....	7
2.2.5 特殊性岩土.....	7
3 施工准备.....	9
3.1 施工前准备	9
3.1.1 总则.....	9
3.1.2 施工设施.....	9
3.1.3 施工设备.....	9
3.1.4 劳动防护用品.....	9
3.1.5 工作主体职责.....	10
3.1.6 施工人员安排.....	10
3.2 施工准备	10
4 施工计划.....	13
4.1 施工进度计划安排	13
4.1.1 计划工期.....	13
4.1.2 施工进度计划.....	13
4.2 确保工期的技术组织措施	14
4.2.1 保证进度的组织措施.....	14
4.2.2 保证进度的管理措施	14
4.2.3 保证进度的材料供应措施.....	14
4.2.4 保证进度的资金保证措施.....	15
4.2.5 保证进度的工程检查措施.....	15
4.3 主要机械设备计划	16
4.4 主要工作内容	16
5 施工方法.....	17
5.1 施工总体部署	17
5.1.1 技术准备.....	17
5.1.2 项目施工保证体系.....	17
5.1.3 竣工验收.....	17
5.2 预应力锚索/锚管施工	19
5.3 土钉墙及护面施工	20
5.4 主要施工材料采购、试验计划	23

以上内容仅为本文档的试下载部分，为可阅读页数的一半内容。如要下载或阅读全文，请访问：

<https://d.book118.com/738074000057006120>